STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTIONS	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 355046	(X2) MULTIPLE CONSTRUCTION A. BUILDING 01 - MAIN BUILD... B. WING	(X3) DATE SURVEY COMPLETED 08/04/2026

NAME OF PROVIDER OR SUPPLIER	STREET ADDRESS, CITY, STATE, ZIP CODE
GOLDEN ACRES MANOR	1 E MAIN ST , CARRINGTON, North Dakota, 58421

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
K0000 Bldg. 01	INITIAL COMMENTS This survey used the 2012 edition of NFPA 101, Life Safety Code, Chapter 19-Existing Health Care Occupancies and the 2012 edition of NFPA 99, Health Care Facilities Code in compliance with 42 CFR 483.70(a)(b). The findings that follow demonstrate noncompliance with these standards. The facility was located in a one-story building of Type V (000) and Type V (111) construction with a partial basement. The facility was protected by a wet/dry automatic fire sprinkler system designed to meet the requirements of NFPA 13, Standard for Installation of Sprinkler Systems. An apartment building was attached via an enclosed walkway to the southeast side of the building. The apartment building was separated from the nursing facility by an occupancy separation wall designed to have a two-hour fire resistance rating.	K0000		08/07/2026
K0921 SS = F Bldg. 01	Electrical Equipment - Testing and Maintenanc CFR(s): NFPA 101 Electrical Equipment - Testing and Maintenance Requirements The physical integrity, resistance, leakage current, and touch current tests for fixed and portable patient-care related electrical equipment (PCREE) is performed as required in 10.3. Testing intervals are established with policies and protocols. All PCREE used in patient care rooms is tested in accordance with 10.3.5.4 or 10.3.6 before being put into service and after any repair or modification. Any system consisting of several electrical appliances demonstrates compliance with NFPA 99 as a complete system. Service manuals, instructions, and procedures provided by the manufacturer include information as required by 10.5.3.1.1 and are considered in the development of a program for electrical equipment maintenance. Electrical equipment instructions and maintenance manuals are readily available, and safety labels and	K0921	The facility has purchased a Biomedical Electrical Safety Tester. Item received on August 11, 2026. All areas of the facility using fixed or patient-care related electrical equipment have the potential to be affected. The Maintenance Director or designee will develop and implement a monitoring tool to inspect, test, and maintain all electrical equipment. The QA Coordinator or designee will monitor the testing documentation on a monthly basis times 3 months then quarterly for 1 year.	08/17/2026

Any deficiency statement ending with an asterisk (*) denotes a deficiency which the institution may be excused from correcting providing it is determined that other safeguards provide sufficient protection to the patients. (See reverse for further instructions.) Except for nursing homes, the findings stated above are disclosable 90 days following the date of survey whether or not a plan of correction is provided. For nursing homes, the above findings and plans of correction are disclosable 14 days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued program participation.

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE	TITLE	(X6) DATE

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTIONS	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 355046	(X2) MULTIPLE CONSTRUCTION A. BUILDING **01 - MAIN BUILD...** B. WING	(X3) DATE SURVEY COMPLETED **08/04/2026**

NAME OF PROVIDER OR SUPPLIER	STREET ADDRESS, CITY, STATE, ZIP CODE
GOLDEN ACRES MANOR	**1 E MAIN ST , CARRINGTON, North Dakota, 58421**

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
K0921 SS = F Bldg. 01	Continued from page 1 condensed operating instructions on the appliance are legible. A record of electrical equipment tests, repairs, and modifications is maintained for a period of time to demonstrate compliance in accordance with the facility's policy. Personnel responsible for the testing, maintenance and use of electrical appliances receive continuous training. 10.3, 10.5.2.1, 10.5.2.1.2, 10.5.2.5, 10.5.3, 10.5.6, 10.5.8 This STANDARD is NOT MET as evidenced by: The facility failed to test all Patient-Care Related Electrical Equipment (PCREE) in use throughout the facility. Record review and interview with staff determined testing of all Patient-Care Related Electrical Equipment in use throughout the facility was not completed, as required by NFPA 99, Health Care Facilities Code. Failure to inspect, test and maintain Patient-Care Related Electrical Equipment (PCREE) in accordance with NFPA 99 increases the risk of death or injury due to fire. The deficiency affected numerous items of Patient-Care Related Electrical Equipment in use throughout the facility.	K0921		08/17/2026
K0712 SS = E Bldg. 01	Fire Drills CFR(s): NFPA 101 Fire Drills Fire drills include the transmission of a fire alarm signal and simulation of emergency fire conditions. Fire drills are held at expected and unexpected times under varying conditions, at least quarterly on each shift. The staff is familiar with procedures and is aware that drills are part of established routine. Where drills are conducted between 9:00 PM and 6:00 AM, a coded announcement may be used instead of audible alarms. 19.7.1.4 through 19.7.1.7 This STANDARD is NOT MET as evidenced by: The facility failed to conduct fire drills as required. Fire drill records review determined:	K0712	Fire drills, including the transmission of a fire alarm signal and a simulation of emergency fire conditions along with a simulated emergency phone call to the fire department will be conducted quarterly on each of the 3 shifts. the entire facility has the potential to be affected by this practice. A fire drill will be completed for each shift quarterly to include a simulated call to the fire department. A tracking tool will be utilized to track the completion of drills. The QA coordinator or designee will monitor the fire drill testing tool to ensure each shift is completed as well as that an emergency phone call was placed to the fire department quarterly times 1 year.	08/17/2026

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTIONS	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 355046	(X2) MULTIPLE CONSTRUCTION A. BUILDING 01 - MAIN BUILD... B. WING	(X3) DATE SURVEY COMPLETED 08/04/2026

NAME OF PROVIDER OR SUPPLIER	STREET ADDRESS, CITY, STATE, ZIP CODE
GOLDEN ACRES MANOR	1 E MAIN ST , CARRINGTON, North Dakota, 58421

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
K0712 SS = E Bldg. 01	Continued from page 2 1) No fire drill was conducted on the AM Shift during the first quarter in the past year. 2) No fire drill was conducted on the Night Shift during the second quarter in the past year. Failure to conduct fire drills as required increases the risk of death or injury due to fire.	K0712		08/17/2026
K0918 SS = E Bldg. 01	Electrical Systems - Essential Electric Syste CFR(s): NFPA 101 Electrical Systems - Essential Electric System Maintenance and Testing The generator or other alternate power source and associated equipment is capable of supplying service within 10 seconds. If the 10-second criterion is not met during the monthly test, a process shall be provided to annually confirm this capability for the life safety and critical branches. Maintenance and testing of the generator and transfer switches are performed in accordance with NFPA 110. Generator sets are inspected weekly, exercised under load 30 minutes 12 times a year in 20-40 day intervals, and exercised once every 36 months for 4 continuous hours. Scheduled test under load conditions include a complete simulated cold start and automatic or manual transfer of all EES loads, and are conducted by competent personnel. Maintenance and testing of stored energy power sources (Type 3 EES) are in accordance with NFPA 111. Main and feeder circuit breakers are inspected annually, and a program for periodically exercising the components is established according to manufacturer requirements. Written records of maintenance and testing are maintained and readily available. EES electrical panels and circuits are marked, readily identifiable, and separate from normal power circuits. Minimizing the possibility of damage of the emergency power source is a design consideration for new installations. 6.4.4, 6.5.4, 6.6.4 (NFPA 99), NFPA 110, NFPA 111, 700.10 (NFPA 70) This STANDARD is NOT MET as evidenced by: The facility failed to ensure the emergency generator was in compliance with NFPA 99 and NFPA 110.	K0918	A load test of the emergency generator will be conducted monthly, complying with the 20-40 day interval from the last load test requirement. The entire facility has the potential to be affected by this practice. Maintenance Director or designee will perform a load test of the emergency generator and record results on the monthly Emergency Generator Testing Log. The QA Coordinator or designee will monitor the testing documentation on a monthly basis times 3 months then quarterly for 1 year.	08/17/2026

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTIONS	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: 355046	(X2) MULTIPLE CONSTRUCTION A. BUILDING **01 - MAIN BUILD...** B. WING	(X3) DATE SURVEY COMPLETED **08/04/2026**

NAME OF PROVIDER OR SUPPLIER	STREET ADDRESS, CITY, STATE, ZIP CODE
GOLDEN ACRES MANOR	**1 E MAIN ST , CARRINGTON, North Dakota, 58421**

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
K0918 SS = E Bldg. 01	Continued from page 3 Record review and interview with staff determined: 1) No monthly load tests of the emergency generator were conducted during September, and October 2025. 2) The monthly test of the emergency generator conducted on 04/27/2026 exceeded 40 days from the previous monthly test on 03/06/2026. Failure to inspect, test and maintain the emergency generator in accordance with NFPA 99 and NFPA 110 increases the risk of death or injury due to fire. The deficiency affected one (1) of one (1) emergency generator which provides all emergency power to the facility.	K0918		08/17/2026

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTIONS	(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:	(X2) MULTIPLE CONSTRUCTION	(X3) DATE SURVEY COMPLETED
	355046	A. BUILDING B. WING	08/04/2026

NAME OF PROVIDER OR SUPPLIER	STREET ADDRESS, CITY, STATE, ZIP CODE
GOLDEN ACRES MANOR	1 E MAIN ST , CARRINGTON, North Dakota, 58421

(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)	ID PREFIX TAG	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)	(X5) COMPLETION DATE
E0000	Initial Comments A recertification survey conducted on 08/04/2026 found Golden Acres Manor in compliance with the requirements of 483.73 Long-Term Care Facilities Emergency Preparedness.	E0000		08/07/2026

Any deficiency statement ending with an asterisk (*) denotes a deficiency which the institution may be excused from correcting providing it is determined that other safeguards provide sufficient protection to the patients. (See reverse for further instructions.) Except for nursing homes, the findings stated above are disclosable 90 days following the date of survey whether or not a plan of correction is provided. For nursing homes, the above findings and plans of correction are disclosable 14 days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued program participation.

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE	TITLE	(X6) DATE